



Not sure what happened there, sent early!

## Timeline below:

- Seeding of MLE2 started on 12<sup>th</sup> August
- Incoming flow to the plant adjusted to 50/50 split through the two streams on 19<sup>th</sup> August.
- Since then, the team has been optimising the control systems to ensure the process biology is as expected.
- By 25th, we were comfortable that the process performance was stable and within contract (consent) conditions
- Trial period started this morning (27th) and will be 'hands off' automatic operation for the next two weeks to prove the plant.
- If this is successfully completed, then we can consider the plant contractually successfully operational.

Hope this is what you are after.

